New Construction Standby Energy Use

Item	Manufacturer	Model	Power (watts)	Comment
Structured wiring center	USTec tecCenter	UX-DC6.2	1	
Alarm System	First Alert Professional		8.4	Two remotes
Microwave	Kitchenaid	KCMS145JSS-0	1.7	
Oven	Kitchenaid Superba	KEBC208KSS0	9	
Refrigerator	Kitchenaid	KBRC36FKS00	4	
Dishwasher	Kitchenaid Superba	KUDS01FKSS1	1.5	
Outdoor lighting timer	Intermatic	TN811	0.5	
Irrigation control	Irritrol	15 Station	3	
Water heater	Rinnai Continuum	2532	3.7	
Garage door opener	Chamberlain Liftmaster Professional	41A5021-1F	4.3	
HVAC	EMI Nightbreeze	HWFCV	17	Two systems
Street address sign	N/A		4.1	230ma @ 18VAC
Hardwired Items	N/A		26	5 smoke detectors, 15 GFCIs, 1 doorbell transformer
			84	watts
			737	kWh/year
Microwave	1	3	3	
TOTAL	**1**		**907**	